AEE/SSD/BGR/33/13-14 dt 31-8-13

M.A.R. 57 (Rule 116)

Measurement Book No. C/09

Serial No. 1st & Final BR 408/13-14 Dt: 30-8-2013 162890

Name of work. Construction of culverts in 2nd main road at Rabindranagara in Ward No-13 From Shettyhalli Sub Division To

Name of Contractor of nature of Agency. Technical manager (West) (KRIDL)

Date of commencement of work.

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Work order no!- EE/DD/WO/368/12-13						
	AA No!- EE/D2/AA/SO/10-11 Dt! 06.08.2010						
	TS No!- EE/DD/TS/SO/10-11 Dt! 06.08.2010						
	JOBcode!- 013-11-000081						
	Date of Recording 31-8-13						
(1)	Earthwork excavation for foundation of buildings culverts, water supply sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead up to 50m. after breaking of clods complete as per Specification						

M.A.R. 57 (Rule 116)

Measurement Book

No. C/09 162892

Serial No.....

Name of work.....From.....To.....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	4	6	7	8
			Qty vide 1 MB page 162900				
			qty 61.10 @ 4386.20			Rs. = 268001	
6	Providing and laying reinforced precast slabs of mix CC 1:1½:3 using 20mm & down size graded granite metal with HYSD 10mm dia steel @ 100mm c/c both ways & Complete as per specifications						
		1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	2.00	0.90		1.80	
		1	30.00	0.90		27.00	
		1	20.00	0.9		18.00	
	missed slabs	25	0.6	0.9		13.5	

E.E. (D.D.)

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
				Itd to Rel Qty		114.3 Sqm 113.4 Sqm @ 1432.15 Rs 162406	
8	Conveying the excavated Earth to a distance of 2kms with all lead & lifts including loading & Unloading charges etc Complete as per specifications.						
	Qty Vide Item No- 1					Qty Vide Item no 1 225.54 Cum @ 71.34 Rs 16090 Total Amount = Rs 980110. 10% KKIDL Charges 98011=00 Total - 1078121=00	
	Certified that * The Contractor has done the work satisfactorily * The Contractor has cleared all the debris from the Work spot						

Ravi N.K. 31/8/13

ಸಹಾಯಕ ಆಯುಕ್ತರು ಮಹಾನಗರ ಪಾಲಿಕೆ

AE 31-8-13